




# THE TRINITY RIVER VISION / GATEWAY PARK / PANTHER ISLAND

**Flood Control Project Update** 





307 W. 7th Street, Suite 100 Fort Worth, Texas 76102

Phone: 817.698.0700

Web: TrinityRiverVision.org


### TRINITY RIVER VISION FLOOD CONTROL PROJECT

The Trinity River Vision Flood Control Project is a multi-agency collaboration between the Tarrant Regional Water District, US Army Corps of Engineers, the City of Fort Worth and Tarrant County. The project was started in 2004 and expanded in 2009 (adding the Gateway Park flood water retention and recreation corridor). The key component is a 1.5-mile-long rerouting of the river just north of the Tarrant County Courthouse. When completed, the Trinity River Vision/Gateway Park/ Panther Island Flood Control Project will deliver flood protection, environmental clean up of the Trinity River corridor, and recreation for more than 3,000 acres of Tarrant County land.

#### **PROJECT FUNDING SPLIT** WITH TRWD BOND OPTION


FUNDING	ESTIMATE	RECEIVED	PERCENT COMPLETE	PERCENT PARTICIPATION
Local	\$102,000,000	\$102,000,000	100.00%	9%
TIF	\$233,044,000	\$233,044,000	100.00%	20%
TRWD Bonds*	\$247,739,606	\$0	0.00%	21%
Federal/State Matching Funds	\$585,826,817	\$116,046,335	19.81%	50%
TOTAL	\$1,168,610,423	\$451,090,335	38.60%	100%


<sup>\*</sup> Bonds issued and guaranteed by TRWD with debt service paid by TIF revenues.



рндсі	PHASE COMPLETION WITH				
TRWD BOND OPTION		ESTIMATE	% OF PROJECT COMPLETE	COMPLETION DATE	
Phase 1	Land Acquisition, Relocation, Environmental Remediation of the Trinity River Corridor, Utility Relocation and Project Design	\$394 M	62%	2026 (graph on pg.4	
Phase 2	Three new traffic bridges over rerouted flood control bypass channel (dry-land construction of bridges to save cost)	\$81 M	65%	2020	
Phase 3	Construction of floodwater retention, (valley storage) and recreation components along the Trinity River Corridor	\$155 M	34%	2025	
Phase 4	Re-routing of Trinity River for flood control by constructing a new flood control bypass channel and levee system	\$333 M	15%	2025	
Phase 5	Construction of flood gates (3), storm water pump station, and flood management dam	\$205 M	0.32%	2028	
	TOTAL	\$1.16 B			

#### **STATUS OF PHASE ONE**





### US ARMY CORPS OF ENGINEERS: CENTRAL CITY FLOOD CONTROL PROJECT

	TARRANT REGIONAL WATER DISTRICT	2017 ESTIMATE	ACTUALS THROUGH SEPT 30, 2019	VARIANCE
LOCAL	Preliminary Designs	\$18,225,972	\$18,225,972	\$0.00
	Land Acquisition	72,552,625	73,889,122	-1,336,497
	Flood Control Cash Match	50,900,362	31,647,074	19,253,288
	TRINITY RIVER VISION AUTHORITY	2017 ESTIMATE	ACTUALS THROUGH SEPT 30, 2019	VARIANCE
	Relocation, Demolition, Environmental	\$113,692,580	\$93,781,415	\$19,911,165
	TRVA Program Coordination	27,197,476	18,953,087	8,244,389
2	CITY OF FORT WORTH	2017 ESTIMATE	ACTUALS THROUGH SEPT 30, 2019	VARIANCE
	Sewer and Water Relocation	\$71,680,516	\$18,052,754	\$53,627,762
	Storm Water Relocation	23,549,203	4,655,767	18,893,436
	Franchise Utilities	20,169,474	10,232,880	9,936,594
	Local Street Modifications	5,521,441	3,348,791	2,172,650
	City of FW Program Management	6,635,424	1,413,184	5,222,240
	LOCAL SUBTOTAL	\$410,125,073	\$274,200,046	\$135,925,027
	EDI HUD	2017 ESTIMATE	ACTUALS THROUGH SEPT 30, 2019	VARIANCE
	Land (Offests Local Above)	\$4,487,035	\$4,485,535	\$1,500
	US ARMY CORPS OF ENGINEERS	2017 ESTIMATE	ACTUALS THROUGH SEPT 30, 2019	VARIANCE
동	Preliminary Design	\$7,372,888	\$7,372,888	\$0.00
AT(	Valley Storage	124,231,564	54,342,347	69,889,217
Σ	Ecosystem Restoration	38,551,750	0.00	38,551,750
A B	North Bypass Channel	74,290,882	10,435,499	63,855,383
ST	South Bypass Channel	104,401,759	9,367,370	95,034,389
	Flood Gates and Pump System	99,385,763	662,870	98,722,893
RA	Dams and Channel Expansion	85,528,943	0.00	85,528,943
FEDERAL / STATE MATCH	USACE Program Management/Contingency	48,356,327	1,139,538	47,216,789
	LOCAL	2017 ESTIMATE	ACTUALS THROUGH SEPT 30, 2019	VARIANCE
	Less Local Flood Cash Match	-\$45,900,363	-\$31,647,074	-\$14,253,289
	FEDERAL/STATE SUBTOTAL	\$540,706,548	\$56,158,973	\$484,547,575
	TOTAL USACE FLOOD CONTROL PROJECT	\$950,831,621	\$330,359,019	\$620,472,602

# TEXAS DEPT OF TRANSPORTATION: BRIDGES PROJECT

	TARRANT REGIONAL WATER DISTRICT	2017 ESTIMATE	ACTUALS THROUGH SEPT 30, 2019	VARIANCE
	Land Acquisition	\$26,481,892	\$11,973,077	\$14,508,815
LOCAL	CITY OF FORT WORTH	2017 ESTIMATE	ACTUALS THROUGH SEPT 30, 2019	VARIANCE
E	Bridge Costs Local Share	\$33,973,387	\$33,733,372	\$240,015
	City of FW Project Management	0.00	350,337	-350,337
	LOCAL SUBTOTAL	\$60,455,279	\$46,056,786	\$14,398,493
_			ACTUALS THROUGH	
ᇙ	TEXAS DEPT OF TRANSPORTATION	2017 ESTIMATE	SEPT 30, 2019	VARIANCE
FED/STATE MATCH	Henderson Street Bridge	\$17,598,353	\$7,429,157	\$10,169,196
<b>≥</b>	White Settlement Road Bridge	17,792,487	6,651,266	11,141,221
AT	North Main Street Bridge	11,414,779	4,356,497	7,058,282
ST	Contingency - Federal	2,801,685	0.00	2,801,685
正	FEDERAL/STATE SUBTOTAL	\$49,607,304	\$18,436,920	\$31,170,384
	TOTAL TXDOT BRIDGES PROJECT	\$110,062,583	\$64,493,706	\$45,568,877

## LOCAL PROJECTS: WITH OR WITHOUT FLOOD PROJECT

	TARRANT REGIONAL WATER DISTRICT	2017 ESTIMATE	ACTUALS THROUGH SEPT 30, 2019	VARIANCE
	Marine Creek/Stockyards Connection	\$10,245,376	\$0.00	\$10,245,376
	Bypass Local Share (Hardscape/Softscape)	21,834,669	3,507,109	18,327,560
	TRINITY RIVER VISION AUTHORITY	2017 ESTIMATE	ACTUALS THROUGH SEPT 30, 2019	VARIANCE
LOCAL	TRVA Program Coordination	\$3,100,000	\$0.00	\$3,100,000
	CITY OF FORT WORTH	2017 ESTIMATE	ACTUALS THROUGH SEPT 30, 2019	VARIANCE
	Panther Island Sewer and Water	\$15,827,650	\$0.00	\$15,827,650
	Panther Island Storm Drainage	13,631,000	0.00	13,631,000
	Gateway Park	6,668,614	0.00	6,668,614
	TOTAL LOCAL PROJECTS	\$71,307,309	\$3,507,109	\$67,800,200

## **LOCAL CONTINGENCY**

TARRANT REGIONAL WATER DISTRICT	2017 ESTIMATE	ACTUALS THROUGH SEPT 30, 2019	VARIANCE
Budgeted Contingency	\$36,408,910		
TRVA Programmatic Review		\$466,222	-\$466,222
Bond Issuance Costs		550,971	-550,971
TOTAL CONTINGENCY	\$36,408,910	\$1,017,193	\$35,391,717

### **PROJECT SCHEDULE**

