

Quarterly Project Status Report | JUNE 2020

## THE PANTHER ISLAND/ CENTRAL CITY FLOOD PROJECT Quarterly Update






#### PANTHER ISLAND/CENTRAL CITY FLOOD PROJECT

The Panther Island/Central City Flood Project is a multi-agency collaboration between the Tarrant Regional Water District, US Army Corps of Engineers, the City of Fort Worth and Tarrant County. The project was started in 2004 and expanded in 2009 (adding the Gateway Park flood water retention and recreation corridor). The key component is a 1.5-mile-long rerouting of the river just north of the Tarrant County Courthouse. When completed, the Panther Island/Central City Flood Project will deliver flood protection, environmental clean up of the Trinity River corridor, and recreation for more than 3,000 acres of Tarrant County land.


#### PROJECT FUNDING SPLIT WITH TRWD BOND OPTION


FUNDING	ESTIMATE	RECEIVED	PERCENT COMPLETE	PERCENT PARTICIPATION
Local	\$102,000,000	\$102,000,000	100.00%	9%
TIF	\$233,044,000	\$233,044,000	100.00%	20%
TRWD Bonds*	\$247,739,606	\$0	0.00%	21%
Federal/State Matching Funds	\$585,826,817	\$116,046,335	19.81%	50%
TOTAL	\$1,168,610,423	\$451,090,335	38.60%	100%

\* Bonds issued and guaranteed by TRWD with debt service paid by TIF revenues.



	COMPLETION WITH BOND OPTION	ESTIMATE	% OF PROJECT COMPLETE	COMPLETION DATE
Phase 1	Land Acquisition, Relocation, Environmental Remediation of the Trinity River Corridor, Utility Relocation and Project Design	\$394 M	64%	2026 (see graphs pg.3
Phase 2	Three new traffic bridges over rerouted flood control bypass channel (dry-land construction of bridges to save cost)	\$81 M	95%	2021
Phase 3	Construction of floodwater retention, (valley storage) and recreation components along the Trinity River Corridor	\$155 M	37%	2025
Phase 4	Re-routing of Trinity River for flood control by constructing a new flood control bypass channel and levee system	\$333 M	15%	2025
Phase 5	Construction of flood gates (3), storm water pump station, and flood management dam	\$205 M	0.32%	2028
	TOTAL	\$1.16 B		





#### US ARMY CORPS OF ENGINEERS: CENTRAL CITY FLOOD CONTROL PROJECT

TARRANT REGIONAL WATER DISTRICT	2017 ESTIMATE LAND RECATEGORIZED	ACTUALS THROUGH June 30, 2020	REMAINING
Preliminary Design	\$18,225,972	\$18,225,972	\$0.00
Land Acquisition	68,028,266	63,771,023	4,257,243
Flood Control Cash Match	50,900,362	31,647,074	19,253,288
Relocation	59,790,856	53,656,843	6,134,013
Demolition	15,802,874	6,769,400	9,033,474
Environmental	38,098,850	33,505,451	4,593,399
TRVA Program Coordination	27,197,476	20,110,407	7,087,069
CITY OF FORT WORTH	2017 ESTIMATE LAND RECATEGORIZED	ACTUALS THROUGH JUNE 30, 2020	REMAINING
Sewer and Water Relocation	\$71,680,516	\$18,201,540	\$53,478,976
Storm Water Relocation	23,549,203	4,737,962	18,811,241
Franchise Utilities	20,169,474	10,251,722	9,917,752
Local Street Modifications	5,521,441	3,364,791	2,156,650
City of FW Program Management	6,635,424	1,490,978	5,144,446
LOCAL SUBTOTAL	\$405,600,714	\$265,733,163	\$139,867,551

EDI HUD	2017 ESTIMATE LAND Recategorized	ACTUALS THROUGH JUNE 30, 2020	REMAINING
Land (Offests Local Above)	\$4,487,035	\$4,485,535	\$1,500
US ARMY CORPS OF ENGINEERS	2017 ESTIMATE LAND Recategorized	ACTUALS THROUGH JUNE 30, 2020	REMAINING
Preliminary Design	\$7,372,888	\$7,372,888	\$0.00
Valley Storage	124,231,564	58,322,388	65,909,176
Ecosystem Restoration	38,551,750	0.00	38,551,750
North Bypass Channel	74,290,882	10,483,940	63,806,942
South Bypass Channel	104,401,759	9,367,370	95,034,389
Flood Gates and Pump System	99,385,763	662,870	98,722,893
Dams and Channel Expansion	85,528,943	0.00	85,528,943
USACE Program Management/Contingency	48,356,327	1,139,538	47,216,789
LOCAL	2017 ESTIMATE LAND RECATEGORIZED	ACTUALS THROUGH JUNE 30, 2020	REMAINING
Less Local Flood Cash Match	-\$45,900,363	-\$31,647,074	-\$14,253,289
FEDERAL/STATE SUBTOTAL	\$540,706,548	\$60,187,455	\$480,519,093

TOTAL USACE FLOOD CONTROL PROJECT	\$946,307,262	\$325,920,618	\$620,386,644

FEDERAL / STATE MATCH

### TEXAS DEPT OF TRANSPORTATION: BRIDGES PROJECT

TARRANT REGIONAL WATER DISTRICT	2017 ESTIMATE Land recategorized	ACTUALS THROUGH June 30, 2020	REMAINING
Land Acquisition	\$31,006,251	\$28,304,561	\$2,701,690
CITY OF FORT WORTH	2017 ESTIMATE LAND RECATEGORIZED	ACTUALS THROUGH June 30, 2020	REMAINING
Bridge Costs Local Share	\$33,973,387	\$33,733,372	\$240,015
City of FW Project Management	0.00	351,970	-351,970
LOCAL SUBTOTAL	\$64,979,638	\$62,389,903	\$2,589,735

LOCAL

TEXAS DEPT OF TRANSPORTATION	2017 ESTIMATE LAND RECATEGORIZED	ACTUALS THROUGH JUNE 30, 2020	REMAINING
Henderson Street Bridge	\$17,598,353	\$16,720,339	\$878,014
White Settlement Road Bridge	17,792,487	16,360,306	1,432,181
North Main Street Bridge	11,414,779	9,936,121	1,478,658
Contingency - Federal	2,801,685	0.00	2,801,685
FEDERAL/STATE SUBTOTAL	\$49,607,304	\$43,016,766	\$6,590,538

TOTAL TXDOT BRIDGES PROJECT	\$114,586,942	\$105,406,669	\$9,180,273
-----------------------------	---------------	---------------	-------------

## LOCAL PROJECTS: WITH OR WITHOUT FLOOD PROJECT

TARRANT REGIONAL WATER DISTRICT	2017 ESTIMATE Land Recategorized	ACTUALS THROUGH JUNE 30, 2020	REMAINING
Marine Creek/Stockyards Connection	\$10,245,376	\$0.00	\$10,245,376
Bypass Local Share (Hardscape/Softscape)	21,834,669	3,507,109	18,327,560
TRVA Program Coordination	3,100,000	0.00	3,100,000
CITY OF FORT WORTH	2017 ESTIMATE LAND RECATEGORIZED	ACTUALS THROUGH JUNE 30, 2020	REMAINING
Panther Island Sewer and Water	\$15,827,650	\$0.00	\$15,827,650
Panther Island Storm Drainage	13,631,000	0.00	13,631,000
Gateway Park	6,668,614	0.00	6,668,614
TOTAL LOCAL PROJECTS	\$71,307,309	\$3,507,109	\$67,800,200

# LOCAL CONTINGENCY

TARRANT REGIONAL WATER DISTRICT	NEW ESTIMATE	ACTUALS THROUGH June 30, 2020	REMAINING
Budgeted Contingency	\$36,408,910		
TRVA Programmatic Review		\$466,222	
Bond Issuance Costs		667,626	
Debt Service Costs		5,505	

TOTAL CONTINGENCY	\$36,408,910	\$1,139,353	\$35,269,557
-------------------	--------------	-------------	--------------

LOCAL

#### **PROJECT SCHEDULE**

PROJECT COMPONENTS	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028
Land Acquisition Bypass Channel							     			1 1 1	
Land Acquisition Gateway Valley Storage							1 1 1		1 1 1	1 1 1	
Utilities Sanitary Sewer And Water										1     	
Utilities Storm Drainage System				1		I	1		1     	1       	
Bridge Completion White Settlement							     		1	     	
Bridge Completion Main Street							1 1 1 1			1 1 1 1	
Bridge Completion Henderson							     		     	     	
Bypass Channel North Design & Construction									1	1 1 1 1	
Bypass Channel South Design & Construction		     					I.		     	     	
Valley Storage Gateway							1 1 1 1			1 1 1 1	
Valley Storage Rockwood Park/ University									I I	1 1 1 1	
Gates (3)							I				
Dam & Locks							-   		1 1		
Town Lake							     			1 1 1	
	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028





SITE A

SITE

SITE L