
Quarterly Project Status Report | **MARCH 2023**

THE CENTRAL CITY FLOOD CONTROL PROJECT

Quarterly Update



CENTRAL CITY FLOOD CONTROL PROJECT

Fort Worth is one of the country's fastest growing cities. Our population has grown from 350,000 when the levees were originally built, to over 900,000 today. Increased development results in higher flood levels during major storms.

Today's residents, homes and businesses are not adequately protected against the storms the levees were originally built to contain.

Over 2,400 acres of established Fort Worth neighborhoods, with over 14,000 residents and 7,200 homes, will be protected by rerouting a section of the Trinity River (bypass channel) and creating thousands of acres of flood water storage.

We can spend millions today to protect the citizens of Fort Worth from catastrophic flooding or spend billions tomorrow in recovery.


PROJECT FUNDING SPLIT


FUNDING	ESTIMATE	RECEIVED	PERCENT RECEIVED	PARTICIPATION SHOWN BY PERCENTAGE
Local	\$102,000,000	\$102,000,000	100.00%	9% I
TIF	480,783,606	233,044,000	48.00%	LOCAL
Federal/State Matching Funds	585,826,817	539,046,335	88.60%	50% ⊢
TOTAL	\$1,168,610,423	874,090,335	78.80%	FEDERAL/STATE MATCHING FUNDS

PERCENT PAID BY PHASE		ESTIMATE	% OF PHASE PAID	COMPLETION DATE	
Phase 1 See graphs on p.3	Project design, relocation, environmental remediation of the Trinity River Corridor, demo, land acquisition and utilities	\$394 M	67%	2026	
Phase 2 See graphs on p.3	Three new traffic bridges over rerouted flood control bypass channel (dry-land construction of bridges to save cost)	\$81 M	121%	2021	Sign
Phase 3 See graphs on p.3	Construction of floodwater retention (flood water storage) and recreation components along the Trinity River Corridor	\$155 M	39%	2025	ol
Phase 4 See graphs on p.3	Re-routing of Trinity River for flood control by constructing a new flood control bypass channel and levee system	\$333 M	16%	2029	
Phase 5	Construction of flood gates (3), storm water pump station, and flood management dam	\$205 M	0.34%	2032	
	TOTAL	\$1.17 B			

STATUS OF PHASE 1







US ARMY CORPS OF ENGINEERS: CENTRAL CITY FLOOD CONTROL PROJECT

	TARRANT REGIONAL WATER DISTRICT	2017 ESTIMATE	ACTUALS THROUGH MARCH 31, 2023	REMAINING
	Preliminary Design	\$18,225,972	\$18,225,972	\$0
	Land Acquisition	\$68,028,266	\$67,836,131	\$192,135
	Flood Control Cash Match	\$50,900,362	\$31,647,074	\$19,253,288
	Relocation	\$59,790,856	\$56,902,445	\$2,888,411
	Demolition	\$15,802,874	\$7,267,951	\$8,534,923
	Environmental	\$38,098,850	\$36,494,099	\$1,604,751
LOCAL	TRVA Program Coordination	\$27,197,476	\$24,093,134	\$3,104,342
	CITY OF FORT WORTH	2017 ESTIMATE	ACTUALS THROUGH MARCH 31, 2023	REMAINING
	Sewer and Water Relocation	\$71,680,516	\$20,010,259	\$51,670,257
	Storm Water Relocation	\$23,549,203	\$5,300,554	\$18,248,649
	Franchise Utilities	\$20,169,474	\$10,360,843	\$9,808,631
	Local Street Modifications	\$5,521,441	\$3,406,427	\$2,115,014
	City of FW Program Management	\$6,635,424	\$1,710,376	\$4,925,048
	LOCAL SUBTOTAL	\$405,600,714	\$283,255,265	\$122,345,449

	EDI HUD	2017 ESTIMATE	ACTUALS THROUGH December 31, 2022	REMAINING
	Land (Offests Local Above)	\$4,487,035	\$4,485,535	\$1,500
	US ARMY CORPS OF ENGINEERS	2017 ESTIMATE	ACTUALS THROUGH December 31, 2022	REMAINING
	Preliminary Design	\$7,372,888	\$7,372,888	\$0
ш	Valley Storage	\$124,231,564	\$61,404,287	\$62,827,277
STATE	Ecosystem Restoration	\$38,551,750	\$72,226	\$38,479,524
ST.	North Bypass Channel	\$74,290,882	\$11,228,822	\$63,062,060
	South Bypass Channel	\$104,401,759	\$9,615,423	\$94,786,336
FEDERAL	Flood Gates and Pump System	\$99,385,763	\$695,882	\$98,689,881
쫎	Dams and Channel Expansion	\$85,528,943	\$0	\$85,528,943
	USACE Program Management/Contingency	\$48,356,327	\$1,139,538	\$47,216,789
ш.				
	LOCAL	2017 ESTIMATE	ACTUALS THROUGH December 31, 2022	REMAINING
	Less Local Flood Cash Match	-\$45,900,363	-\$31,647,074	-\$14,253,289
	FEDERAL/STATE SUBTOTAL	\$540,706,548	\$64,367,527	\$476,339,021
тот	AL USACE FLOOD CONTROL PROJECT	\$946,307,262	\$347,622,792	\$598,684,470

TEXAS DEPT OF TRANSPORTATION: BRIDGES PROJECT

	TARRANT REGIONAL WATER DISTRICT	2017 ESTIMATE	ACTUALS THROUGH MARCH 31, 2023	REMAINING
LOCAL	Land Acquisition	\$31,006,251	\$28,304,561	\$2,701,690
	CITY OF FORT WORTH	2017 ESTIMATE	ACTUALS THROUGH MARCH 31, 2023	REMAINING
9	Bridge Costs Local Share	\$33,973,387	\$33,733,372	\$240,015
	City of FW Project Management	\$0	\$362,878	-\$362,878
	LOCAL SUBTOTAL	\$64,979,638	\$62,400,811	\$2,578,827
	TEXAS DEPT OF TRANSPORTATION	2017 ESTIMATE	ACTUALS THROUGH February 28, 2023	REMAINING
F	Henderson Street Bridge	\$17,598,353	\$24,419,651	-\$6,821,298
FED/STATE	White Settlement Road Bridge	\$17,792,487	\$24,405,887	-\$6,613,400
\ <u>\</u>	North Main Street Bridge	\$11,414,779	\$14,559,784	-\$3,145,005
品	Contingency - Federal	\$2,801,685	\$0	\$2,801,685
LL.				
	FEDERAL/STATE SUBTOTAL	\$49,607,304	\$63,385,322	-\$13,778,018
	TOTAL TXDOT BRIDGES PROJECT	\$114,586,942	\$125,786,133	-\$11,199,191


LOCAL CONTINGENCY

LOCAL	TARRANT REGIONAL WATER DISTRICT	NEW ESTIMATE	ACTUALS THROUGH MARCH 31, 2023	REMAINING
	Budgeted Contingency	\$36,408,910	\$466,222	
	Bond Issuance Costs		\$744,489	
	NCTCOG note payable		\$350,000	
	Debt Service Costs		\$6,735	
	TOTAL CONTINGENCY	\$36,408,910	\$1,567,446	\$34,841,464

LOCAL PROJECTS: WITH OR WITHOUT FLOOD CONTROL PROJECT

ľ	TARRANT REGIONAL WATER DISTRICT	2017 ESTIMATE	ACTUALS THROUGH MARCH 31, 2023	REMAINING
	Marine Creek/Stockyards Connection	\$10,245,376	\$0	\$10,245,376
	Bypass Local Share (Hardscape/Softscape)	\$21,834,669	\$3,553,405	\$18,281,264
	Local Projects Program Coordination	\$3,100,000	\$0	\$3,100,000
LOCAL	CITY OF FORT WORTH	2017 ESTIMATE	ACTUALS THROUGH MARCH 31, 2023	REMAINING
	Panther Island Sewer and Water	\$15,827,650	\$0	\$15,827,650
	Panther Island Storm Drainage	\$13,631,000	\$0	\$13,631,000
	Gateway Park	\$6,668,614	\$0	\$6,668,614
ı				
	TOTAL LOCAL PROJECTS	\$71,307,309	\$3,553,405	\$67,753,904

CENTRAL CITY PROJECT SCHEDULE



CENTRAL CITY FLOOD CONTROL PROJECT MAP

