

# FLOOD CONTROL PROJECT



### **PROJECT FUNDING SPLIT**


FUNDING ESTIMATE		RECEIVED	PERCENT COMPLETE
Local	\$102,000,000	\$102,000,000	100.00%
TIF	480,783,606	233,044,000	48.00%
Federal/State Matching Funds	585,826,817	539,046,335	88.60%
TOTAL	\$1,168,610,423	\$874,090,335	78.80%

# PARTICIPATION SHOWN BY PERCENTAGE



PERCENT PAID BY PHASE		ESTIMATE	% OF PHASE PAID	COMPLETION DATE	
Phase 1 See graphs on p.3	Project design, relocation, environmental remediation of the Trinity River Corridor, demo, land acquisition and utilities	\$394 M	67%	2026	
Phase 2 See graphs on p.3	Three new traffic bridges over rerouted flood control bypass channel (dry-land construction of bridges to save cost)	\$81 M	121%	2021	See graphs
Phase 3 See graphs on p.3	Construction of floodwater retention (flood water storage) and recreation components along the Trinity River Corridor	\$155 M	39%	2025	on p. 3
Phase 4 See graphs on p.3	Re-routing of Trinity River for flood control by constructing a new flood control bypass channel and levee system	\$333 M	16%	2029	
Phase 5	Construction of flood gates (3), storm water pump station, and flood management dam	\$205 M	0.34%	2032	
	TOTAL	\$1.17 B			

### **STATUS OF PHASE 1**



### US ARMY CORPS OF ENGINEERS: CENTRAL CITY FLOOD CONTROL PROJECT

	TARRANT REGIONAL WATER DISTRICT	2017 ESTIMATE	ACTUALS THROUGH 06/30/23	REMAINING			
1	Preliminary Designs	\$18,225,972	\$18,225,972	\$0			
	Land Acquisition	\$68,028,266	\$67,836,131	\$192,135			
	Flood Control Cash Match	\$50,900,362	\$32,170,913	\$18,729,449			
	Relocation	\$59,790,856	\$56,918,445	\$2,872,411			
	Demolition	\$15,802,874	\$7,274,494	\$8,528,380			
	Environmental	\$38,098,850	\$36,511,216	\$1,587,634			
LOCAL	Program Coordination	\$27,197,476	\$24,381,119	\$2,816,357			
2	CITY OF FORT WORTH	2017 ESTIMATE	ACTUALS THROUGH 06/30/23	REMAINING			
	Sewer & Water Relocation	\$71,680,516	\$20,013,259	\$51,667,257			
	Storm & Water Relocation	\$23,549,203	\$5,488,646	\$18,060,557			
	Franchise Utility	\$20,169,474	\$10,373,513	\$9,795,961			
	Local Street Modifications	\$5,521,441	\$3,406,427	\$2,115,014			
	City of Fort Worth Program Management	\$6,635,424	\$1,835,849	\$4,799,575			
	LOCAL SUBTOTAL	\$405,600,714	\$284,435,984	\$121,164,730			
	EDI HUD	2017 ESTIMATE	ACTUALS THROUGH 12/31/22	REMAINING			
	Land (Offsets Local Above)	\$4,487,035	\$4,485,535	\$1,500			
	US ARMY CORPS OF ENGINEERS	2017 ESTIMATE	ACTUALS THROUGH 12/31/22	REMAINING			
	Preliminary Design	\$7,372,888	\$7,372,888	\$0			
ш	Valley Storage	\$124,231,564	\$61,404,287	\$62,827,277			
STATE	Ecosystem Restoration	\$38,551,750	\$72,226	\$38,479,524			
<i>,,</i>	North Bypass Channel	\$74,290,882	\$11,228,822	\$63,062,060			
Z Z	South Bypass Channel	\$104,401,759	\$9,615,423	\$94,786,336			
FEDERA	Flood Gates & Pump System	\$99,385,763	\$695,882	\$98,689,881			
Ī	Dams & Channel Expansion	\$85,582,943	\$0	\$85,528,943			
	USACE Program Management/Contingency	\$48,356,327	\$1,139,538	\$47,216,789			
	LOCAL	2017 ESTIMATE	ACTUALS THROUGH 12/31/22	REMAINING			
	Less Local Flood Cash Match	-\$45,900,363	-\$32,170,913	-\$13,729,450			
	FEDERAL / STATE SUBTOTAL	\$540,706,548	\$63,843,688	\$476,862,860			
	TOTAL LISACE ELOOD CONTROL PROJECT	\$946.207.262	\$349 279 672	\$598,027,590			
	TOTAL USACE FLOOD CONTROL PROJECT	\$946,307,262	\$348,279,672	\$598,027,59			

# TEXAS DEPARTMENT OF TRANSPORTATION: BRIDGES PROJECT

	BRIDGES PROJECT			
	TARRANT REGIONAL WATER DISTRICT	2017 ESTIMATE	ACTUALS THROUGH 06/30/23	REMAINING
	Land Acquisition	\$31,006,251	\$28,304,561	\$2,701,690
LOCAL	CITY OF FORT WORTH	2017 ESTIMATE	ACTUALS THROUGH 06/30/23	REMAINING
2	Bridge Costs Local Share	\$33,973,387	\$33,733,372	\$240,015
	City of Fort Worth Project Management	\$0	\$362,878	-\$362,878
	LOCAL SUBTOTAL	\$64,979,638	\$62,400,811	\$2,578,827
삗	TEXAS DEPARTMENT OF TRANSPORTATION	2017 ESTIMATE	ACTUALS THROUGH 06/30/23	REMAINING
STATE	Henderson Street Bridge	\$17,598,353	\$24,423,052	-\$6,824,699
_	White Settlement Road Bridge	\$17,792,487	\$24,409,441	-\$6,616,954
RAI	North Main Street Bridge	\$11,414,779	\$14,561,826	-\$3,147,047
FEDERAL	Contingency - Federal	\$2,801,685	\$0	\$2,801,685
Ï	FEDERAL / STATE SUBTOTAL	\$49,607,304	\$63,394,319	-\$13,787,015
	TOTAL TXDOT BRIDGES PROJECT	\$114,586,942	\$125,795,130	-\$11,208,188

## LOCAL CONTINGENCY


LOCAL

TARRANT REGIONAL WATER DISTRICT	2017 ESTIMATE	ACTUALS THROUGH 06/30/23	REMAINING
TRVA Programmatic Review		\$466,222	
Bond Issuance Costs		\$744,489	
NCTCOG Note Payable		\$350,000	
Debt Service Costs		\$6,735	
TOTAL CONTINGENCY	\$36,408,910	\$1,567,446	\$34,841,464


# LOCAL PROJECTS WITH OR WITHOUT FLOOD CONTROL PROJECT

LOCAL	TARRANT REGIONAL WATER DISTRICT	2017 ESTIMATE	ACTUALS THROUGH 06/30/23	REMAINING
	Marine Creek/Stockyards Connection	\$10,245,376	\$0	\$10,245,376
	Bypass Local Share (hardscape & softscape)	\$21,834,669	\$3,775,947	\$18,058,722
	Local Projects Program Coordination	\$3,100,000	\$0	\$3,100,000
	CITY OF FORTH WORTH	2017 ESTIMATE	ACTUALS THROUGH 06/30/23	REMAINING
	Panther Island Sewer & Water	\$15,827,650	\$0	\$15,827,650
	Panther Island Storm Drainage	\$13,631,000	\$0	\$13,631,000
	Gateway Park	\$6,668,614	\$0	\$6,668,614
	TOTAL LOCAL PROJECTS	\$71,307,309	3,775,947	\$67,531,362

# **CENTRAL CITY**PROJECT SCHEDULE



# **CENTRAL CITY FLOOD CONTROL PROJECT MAP**



7,200 homes will be protected from potential flooding